

Additional Project information at [www.mcmgrp.com/Resources/In Construction/Town of Grand Chute - Casaloma Drive](http://www.mcmgrp.com/Resources/In%20Construction/Town%20of%20Grand%20Chute%20-%20Casaloma%20Drive)  
You can also get project Tweets by following <https://twitter.com/McMCasaloma>

## Week of Sept. 3-7

Advance Construction installed storm sewer at the Victory Lane intersection.

Relyco excavated and placed aggregate base for the Victory Lane roundabout on the west side of Casaloma Drive.

KS Energy relocated gas main between Victory Lane and Capitol Drive along the east side of Casaloma Drive.



Relyco placing road base at the Victory Lane Roundabout West of Casaloma Drive

### NOTES TO RESIDENTS

Casaloma Drive will be closed to through traffic but will remain open to local traffic. We advise avoiding the work area as much as possible.

The temporary access road from Cobble Creek Drive is open.

## Looking Ahead: Schedule for Week of Sept. 10-14

Advance Construction is scheduled to continue installing storm sewer on the south side of Capitol Drive. They are also scheduled to excavate and place aggregate bedding for the Bentwood Estates ditch liners along with starting the Amberwood Lane storm sewer installation.

Sommers Construction is scheduled to construct the curb and gutter on Monday September 10 on the southwest corner of the Victory Lane roundabout.

MCC is scheduled to work on fine grading and placing the lower layer of asphalt on the southwest corner of Victory Lane roundabout.

## Future Schedule:

Advance Construction is scheduled to continue storm sewer installation on Amberwood Lane.

Relyco is scheduled to continue excavating and placing aggregate base course.

Once a sufficient amount of roadway is graded and graveled, Sommers Construction will place curb and gutter.

Victory Lane roundabout construction work will continue.



Relyco excavating road base at the Victory Lane Roundabout South of Victory Lane on Casaloma