

WEEK **09**
October 12, 2018

Project Update by:
Matthew Greely, P.E. / Project Manager
Office 920-751-4200 / Mobile 920-428-3604
mgreely@mcmgrp.com

Project Update

Town of Lawrence
I-41 Corridor Sewer/Water

NOTE TO INTERESTED PARTIES:

Additional Project information at www.mcmgrp.com under Resources\In Construction\Lawrence I-41 Corridor Sewer Water or you can click on the bulldozer icon on the right side of the page and select the Lawrence project.

You can also get project Tweets by following <https://twitter.com/McMLawrenceI41>

Week of Oct. 8-12

Carl Bowers Construction pulled off-site due to the wet conditions. M&E Construction has replaced Bodart Construction as the boring contractor.

Looking Ahead:

Schedule for Week of Oct. 15-19

M&E plans to be on-site on Tuesday. They will bore under the culverts along Mid Valley Drive and Birchwood Road and then start the highway borings in the afternoon. Completion is planned for Wednesday. French Road will be closed Wednesday during boring operations.

Upon completion of highway boring, Carl Bowers will move back onsite.

NOTES TO RESIDENTS

French Road is open to through-traffic. Use caution in disturbed/graveled areas. It will be closed, however, during boring operations.

Project information can be found on the project webpage or follow the project Twitter postings.