

WEEK **11**
October 26, 2018

Project Update by:
Matthew Greely, P.E. / Project Manager
Office 920-751-4200 / Mobile 920-428-3604
mgreely@mcmgrp.com

Project Update

Town of Lawrence
I-41 Corridor Sewer/Water

NOTE TO INTERESTED PARTIES:

Additional Project information at www.mcmgrp.com under Resources\In Construction\Lawrence I-41 Corridor Sewer Water or you can click on the bulldozer icon on the right side of the page and select the Lawrence project.

You can also get project Tweets by following <https://twitter.com/McMLawrenceI41>

Week of Oct. 22-26

M&E Construction completed the watermain bore under the I-41 at Birchwood this week and Northeast Asphalt moved in to start prepping for asphalt restoration on French Road. French Road is to remain closed to through traffic over the weekend due to the added activities and the bore pit location.

Looking Ahead:

Schedule for Week of Oct. 29 - Nov. 2

Carl Bowers Construction will be back on-site early Monday morning to tie the watermain into the highway crossing. Northeast Asphalt is planning to pave French Road Monday as well. The plan is to have French Road open to traffic by the end of the work day Monday. Construction will then be relocated to Mid Valley Road for the remainder of the week.

The sanitary highway boring is tentatively scheduled for Monday November 5th.

NOTES TO RESIDENTS

French Road will be closed to through-traffic over the weekend, but plans are to have it opened at the end of the day on Monday.

Project information can be found on the project webpage or follow the project Twitter postings.