

Additional Project information at [www.mcmgrp.com/Resources/In Construction/Town of Grand Chute - Gillett Street](http://www.mcmgrp.com/Resources/In%20Construction/Town%20of%20Grand%20Chute%20-%20Gillett%20Street)  
You can also get project Tweets by following <https://twitter.com/McMGillett>

### Week of Nov. 5-9

RC Excavating backfilled curb.

Jim Fischer Concrete placed curb and gutter, driveways, and sidewalk.

KS Energy installed street light poles and wiring for the street lights.



Completed Asphalt Lower Layer and Sidewalk

There will be periodic road closures throughout the project. We advise avoiding the work area as much as possible.

Mail is being delivered to the temporary mailbox bank on West Starview Drive for the North Gillett Street properties north of I-41. Once you pick up your mail, please turn around in the cul-de-sac rather than private driveways. Mail is being delivered to the temporary mailbox bank on West Hiawatha Drive for the properties south of I-41. Once the mailboxes are reset in front of each property, mail delivery will cease at the mailbox banks and resume at the individual mailboxes.

### Looking Ahead: Schedule for Week of Nov. 12-16

RC Excavating is planning to backfill curb, sidewalk, and trail. They are also scheduled to begin replacing mailboxes.

Jim Fischer is planning to complete driveways, ramps, and sidewalk.

### Future Schedule:

RC Excavating will continue to backfill curb and sidewalk areas. They will then place topsoil, fertilizer, seed and mulch areas.

Northeast Asphalt will place upper layer asphalt on street. At this time, it appears this will occur in 2019.

Signs will be installed and are scheduled to be completed this year.

Pavement markings will be installed after the surface course is placed. Based on the current weather forecast, it appears this will occur in 2019.

Installing the street light fixtures and energizing the lights is currently scheduled for early December.

### NOTES TO RESIDENTS



Constructing Curb Ramps at Elsner Road