

Additional Project information at [www.mcmgrp.com\Resources\In Construction\Town of Grand Chute - Casaloma Drive](http://www.mcmgrp.com/Resources/In%20Construction/Town%20of%20Grand%20Chute%20-%20Casaloma%20Drive)  
You can also get project Tweets by following <https://twitter.com/McMCasaloma>

## Week of May 6-10

Advance Construction completed manhole rim adjustments, reset offset castings, and replaced broken valve boxes.

Relyco placed topsoil in the areas north of Capitol Drive.

Allways Construction continued constructing biofilters.

## Looking Ahead: Schedule for Week of May 13-17

Sommers Construction is scheduled to replace the curb section removed for manhole adjustment on May 14.

MCC Inc. is scheduled to fine grade the trail between STH 15 and the north side of the Victory Lane roundabout on May 13 and 14. They are also scheduled to pave this section of trail and Capitol Drive on May 15. Their schedule also includes placing asphalt surface course starting at north end of the project and proceeding south starting on May 16.

Allways Construction is scheduled to complete biofilter construction.

## Future Schedule:

MCC Inc. is scheduled to start placing the Victory Lane roundabout surface course starting on May 21. The current schedule is for all street surface course to be completed by May 24. The remainder of the trail paving will be completed as conditions allow.

The remaining lawn restoration is scheduled for completion after the surface pavement is placed. After completion of lawn restoration, pavement markings will be placed.

### NOTES TO RESIDENTS

The temporary access road from Cobble Creek Drive is open.

Casaloma Drive remains closed to through traffic but is open to local traffic. We still advise avoiding the construction zones, if possible. All remaining work is currently scheduled to be completed by June 15, weather permitting.