

NOTE TO INTERESTED PARTIES:

Additional Project information at www.mcmgrp.com under Resources\In Construction\Fox Crossing Jacobsen Road Reconstruction or you can click on the bulldozer icon on the right side of the page and select the Fox Crossing Jacobsen Road Reconstruction project.

Week of July 27 - 31

The lawn restoration along the south side of Jacobsen Road was completed. MCC began fine grading the aggregate base for the recreation trail in preparation for asphalt paving scheduled for the week of August 3rd. Sommers Construction completed the concrete curb and gutter along the north side of Jacobsen Road.

Looking Ahead: Schedule for Week of Aug 3 - 7

Bodart Electric will be replacing underground electrical cables at the Jacobsen Road and CTH CB intersection. MCC will continue fine grading the aggregate base for the recreation trail and begin fine grading Jacobsen Road and McMahan Drive (west and east) in preparation for asphalt paving. MCC is scheduled to complete the asphalt paving of the recreation trail and install the first of two layers of asphalt pavement along Jacobsen Road and McMahan Drive (west and east). Later in the week, the concrete curb ramps on the recreation trail will be prepared and poured. Lawn restoration will be completed on the north side of Jacobsen Road including McMahan Drive (west and east).

Schedule for Week of Aug 10 - 14

MCC is scheduled to complete the final layer of asphalt paving for Jacobsen Road, Cold Spring Road and McMahan Drive (west and east) on Monday August 10th. The pavement marking will be completed within a couple days of the completion of the asphalt paving. The roadway is scheduled to be opened to traffic by the end of the week.

NOTES TO PUBLIC

Access to the McMahan Business Park is open from both the west (CTH CB) and the east (Cold Spring Road). Access to the Kimberly Clark truck entrance and Department of Corrections building can be from either the west (CTH CB) or the east (Cold Spring Road). The roadway will remain open to traffic during the asphalt paving operations.

