

NOTE TO INTERESTED PARTIES:

Additional Project information at www.mcmgrp.com under Resources\In Construction\Evergreen Drive or you can click on the bulldozer icon on the right side of the page and select the Evergreen Drive project. You can also get project Tweets by following <https://twitter.com/McMEvergreenDr>

Week of Oct. 26 - 30

Superior Sewer & Water was back on site for storm sewer construction at the Town Hall pond and fill site. The contractor completed the concrete endwalls along the north face of the pond and a few structures within the roadway. On Thursday, Michels Corp. began clearing and grubbing operations through the east and west tree lines parallel with the railroad tracks for the tracks' line of sight. Michels also completed the new east and west road base up to the railroad tracks. Highway Landscapers placed riprap around the endwalls at the east project limits, at the box culverts and at the existing wet pond east of the railroad tracks.

Looking Ahead:

Schedule for Week of Nov. 2 - 6

Superior Sewer & Water will continue and hopefully complete the remaining storm sewer at the Town Hall pond and fill site for this year's phase of the project. Michels Corp. will continue with clearing and grubbing operations along the railroad tracks but do not anticipate completing the work this year. Highway Landscapers should be in for temporary seeding and mulching operations throughout the project.



NOTES TO PUBLIC

Michels Corp. placed a pile of gravel across the new road just east of Gillett Street to prevent vehicles from using the construction site as a through street.

