

NOTE TO INTERESTED PARTIES:

Additional Project information at www.mcmgrp.com under Resources\In Construction\Evergreen Drive or you can click on the bulldozer icon on the right side of the page and select the Evergreen Drive project. You can also get project Tweets by following <https://twitter.com/McMEvergreenDr>

Week of Nov. 2 - 6

Superior Sewer & Water completed storm sewer construction for this year's phase of the Evergreen Drive project. Michels Corp. completed clearing and grubbing of the tree lines for the railroad tracks line of sight. The contractor also began road subgrade excavation for the north side of Evergreen Drive from sta. 39+0 to sta. 47+0, which was awaiting R/W acquisition. The end of the week saw Michels on earthwork at the Town Hall pond and fill site.

Looking Ahead: Schedule for Week of Nov. 9 - 13

Superior Sewer & Water will complete miscellaneous utility work and cleanup before leaving the site. Michels Corp. will complete the road subgrade excavation for the north side of Evergreen Drive from sta. 39+0 to sta. 47+0. The contractor will also continue with earthwork throughout the three sites in anticipation for temporary seeding and mulching by Highway Landscapers. This will be the final week before the winter shutdown.



NOTES TO PUBLIC

Michels Corp. placed a pile of gravel across the new road just east of Gillett Street to prevent vehicles from using the construction site as a through street.