

WEEK **01**
July 8, 2022

Project Updates by:

Kevin Bons/ Project Manager
Office 920-751-4200
kbons@mcmgrp.com

Mike Wright / Onsite Rep
mwright@mcmgrp.com

Project Update

Village of Belgium - 2022 Storm Sewer & Street Reconstruction

NOTE TO INTERESTED PARTIES:

Additional Project information at www.mcmgrp.com under RESOURCES\In Construction...select the Belgium-2022 Storm Sewer & Street Reconstruction project. You can also get project Tweets by following <https://twitter.com/McMBelgium>

Week of July 4 - 8

Soper Sewer and Water is on-site and getting started with storm sewer utility installation. More materials and additional equipment will be arriving on-site daily while the crews get started. An Excavating and Grading crew has been on-site for two weeks now working on the Fire Station pond and Elevator Lane pond.



NOTES TO PUBLIC

Crews will be working within the roadways and traffic patterns will be changing daily. Please drive with caution in construction areas. Soper is very accommodating and willing to work with residents for limited access to properties. Please be mindful of all workers in the construction zones.

Looking Ahead to Next Week:

Soper Sewer and Water will continue to install storm sewer utilities on the East end of the project. They will work their way down Commerce Street to the Fire Station pond and then Park and Elm Street. Excavation will continue on the Elevator Lane Pond.

Future Schedule:

Once the mainline storm sewer is completed on Commerce, Park and Elm streets, Soper's crews will start work on the Inlets, mini storm sewer and storm laterals in the area. Crews will be mobilizing to the west end of the project in late July.

