

WEEK **03**

July 22, 2022

Project Updates by:

Kevin Bons/ Project Manager
Office 920-751-4200
kbons@mcmgrp.com

Mike Wright / Onsite Rep
mwright@mcmgrp.com

Project Update

Village of Belgium - 2022 Storm Sewer & Street Reconstruction

NOTE TO INTERESTED PARTIES:

Additional Project information at www.mcmgrp.com under RESOURCES\In Construction...select the Belgium-2022 Storm Sewer & Street Reconstruction project. You can also get project Tweets by following <https://twitter.com/McMBelgium>

Week of July 18 - 22

Soper Sewer and Water finished up the last stretches of main line storm sewer on the east side of the project and is installing the storm laterals to each property.



Looking Ahead to Next Week:

Equipment and crews will be making there way over to the west side of the project...Elevator Lane, North Street and Liberty Street. Excavation will continue on the Elevator pond while a crew starts the restoration on the Fire Station pond.

Future Schedule:

Once excavation is completed on the Elevator pond, the grading crew will mobilize over to the east side of the project and start work on the street excavation. The crews plan to start on Commerce street and work south through the project area.



NOTES TO PUBLIC

Equipment and crew members are working throughout all areas of the project. Please travel with caution as traffic patterns are changing daily.