

NOTE TO INTERESTED PARTIES:

Additional Project information at www.mcmgrp.com under RESOURCES\In Construction...select the Belgium-2022 Storm Sewer & Street Reconstruction project. You can also get project Tweets by following <https://twitter.com/McMBelgium>

Week of August 8 - 12

Soper Sewer and Water continues with progress on the 2022 Storm Sewer and Street Reconstruction Project. The storm sewer has been installed through the north easement, and the west side of the project is now connected to the east side. Crews continue to work on street excavations on the east side of the project. Park Street and Elm Street have been cleaned up and prepped for the Luxembourg Festival this weekend.



Looking Ahead to Next Week:

Crews will continue to install storm sewer on the west side of the project. The ponds have reached final excavation and will be restored with topsoil. The removal and grading crew will begin excavation and placing stone for the road base on Park Street and Elm Street.

Future Schedule:

Soper crews will continue to work on storm sewer installation on North Street and Liberty Street. The ponds will receive final restoration, and seed and straw matting will be installed. Excavation will continue on streets within the project area. Crews will start mobilizing to North, Elevator Street and Liberty Street. Concrete and paving crews will be moving on-site soon to start the restoration of roadways.



NOTES TO PUBLIC

The crews are now spread throughout the project working on many different utilities and excavations. Please drive with caution in construction areas. Contact the McMahon on-site representative or Soper with any concerns or special needs within the project area. Please be mindful of all workers in the construction zones.