

WEEK **07**
August 19, 2022

Project Updates by:

Kevin Bons/ Project Manager
Office 920-751-4200
kbons@mcmgrp.com

Mike Wright / Onsite Rep
mwright@mcmgrp.com

Project Update

Village of Belgium - 2022 Storm Sewer & Street Reconstruction

NOTE TO INTERESTED PARTIES:

Additional Project information at www.mcmgrp.com under RESOURCES\In Construction...select the Belgium-2022 Storm Sewer & Street Reconstruction project. You can also get project Tweets by following <https://twitter.com/McMBelgium>

Week of August 15 - 19

Soper Sewer and Water has finished up the roadway excavation and the installation of gravel base on Commerce Street, Elm Street and Park Street. The crews are also working to complete final grading on the Fire station pond and north commerce easements. Meanwhile, utility crews continue installation of storm sewer on Elevator Lane, North Street and Liberty Street. Interstate Land Clearing has finished up the last of the tree removals and cleared the way for street excavations.



NOTES TO PUBLIC

The roadways on the east side of the project have all been excavated and graveled to grade. Please travel slow and with caution on these roadways. Parking and pedestrian traffic may be in areas non-typical to the roadway so be mindful of their presence. Contact the McMahon on-site representative or Soper with any concerns or special needs within the project area.

Looking Ahead to Next Week:

Crews will continue to install storm sewer on the west side of the project. The final connections to the Elevator pond will be installed and the pond will receive its final grading before being restored. The easements on the north end of Elevator Lane will be final graded and ready for final restoration.

Future Schedule:

Soper crews will continue to work on Storm sewer installation on North Street. Roadway excavation will start on Elevator Lane, North Street and Liberty Street. Concrete and paving crews will be moving in soon to start the restoration of the roadways.

