

Project Update

Village of Belgium - 2022 Storm Sewer & Street Reconstruction

NOTE TO INTERESTED PARTIES:

Additional Project information at www.mcmgrp.com under RESOURCES\In Construction...select the Belgium-2022 Storm Sewer & Street Reconstruction project. You can also get project Tweets by following <https://twitter.com/McMBelgium>

Week of August 22 - 26

Soper Sewer and Water has finished up the roadway excavation and the installation of gravel base on Commerce, Elm and Park Streets. Utility crews are installing the last few storm sewer items on North Street while excavation crews remove the asphalt. Crews are starting work on the final utility end-walls and final grading on the Elevator Pond.



Looking Ahead to Next Week:

Crews will continue to install the final stretches of storm sewer on the west side of the project. The grading crew will continue to excavate and place gravel base on the west side of the project. The easements on the north end of Elevator Lane will be final graded and ready for final restoration. Curb and gutter crews will start to string line and grade the base for installation of the curb and gutter on Commerce, Elm and Park Streets.

Future Schedule:

Soper crews will continue cleaning up the project area while working behind the concrete crews to set all structures and valves to finish grade. Excavation and placement of base will continue on the west end of the project. Concrete flat work will follow the installation of curb and gutter. Asphalt is scheduled to be placed once the installation of concrete is completed.



NOTES TO PUBLIC

The roadways on the east side of the project have all been excavated and graveled to grade. Please travel slow and with caution on these roadways. Parking and pedestrian traffic may be in areas non-typical to the roadway so be mindful of their presence. Contact the McMahon on-site representative or Soper with any concerns or special needs within the project area.