

WEEK **11**
September 16, 2022

Project Updates by:
Kevin Bons/ Project Manager
Office 920-751-4200
kbons@mcmgrp.com
Mike Wright / Onsite Rep
mwright@mcmgrp.com

Project Update

Village of Belgium - 2022 Storm Sewer & Street Reconstruction

NOTE TO INTERESTED PARTIES:

Additional Project information at www.mcmgrp.com under RESOURCES\In Construction...select the Belgium-2022 Storm Sewer & Street Reconstruction project. You can also get project Tweets by following <https://twitter.com/McMBelgium>

Week of September 12 - 16

Martell construction has completed a large percentage of the curb and gutter and concrete flatwork on Elm Street, Park Street and Commerce Street. Restoration has begun and the streets are starting to take shape. Soper has completed all of the storm sewer construction on the project while their excavation crews continue to work on excavating the roads on the west side of the project.

Looking Ahead to Next Week:

Soper sewer and water will continue to excavate the roadways on the west side of the project until they are complete. Concrete flatwork will continue with final restoration behind it. Elevator pond will have the final grading completed and the pond will get seeded and mulched.

Future Schedule:

Curb and gutter will be installed on the west side of the project in the weeks ahead. Crews will continue to install concrete flatwork and topsoil restoration.



NOTES TO PUBLIC

Please travel slow and with caution on these roadways. Parking will be restricted on the roadways that are receiving curb and gutter installation. Contact the McMahan on-site representative or Soper with any concerns or special needs within the project area.

