

WEEK **18**  
November 4, 2022

Project Updates by:  
Kevin Bons/ Project Manager  
Office 920-751-4200  
[kbons@mcmgrp.com](mailto:kbons@mcmgrp.com)  
Mike Wright / Onsite Rep  
[mwright@mcmgrp.com](mailto:mwright@mcmgrp.com)

# Project Update

## Village of Belgium - 2022 Storm Sewer & Street Reconstruction

### NOTE TO INTERESTED PARTIES:

Additional Project information at [www.mcmgrp.com](http://www.mcmgrp.com) under RESOURCES\In Construction...select the Belgium-2022 Storm Sewer & Street Reconstruction project. You can also get project Tweets by following <https://twitter.com/McMBelgium>

### Week of Oct. 31 - Nov. 4

Martell has a crew on-site this week finishing up the driveway approaches and carriage walks to each property. Stark Paving started the week grading the roadway and has finished the installation of the asphalt paving. Grading crews are continuing to work on the easements, outer pond limits and swales.

### Looking Ahead to Next Week:

Restoration will continue on the west side of the project and in the easement areas. A landscaping company will be mobilizing to the site to dormant seed, apply fertilizer and mulch the restored areas.

### Future Schedule:

Restoration and Landscaping will continue throughout the project. Punch list items will be cleaned up and the project will near its completion.



### NOTES TO PUBLIC

The roadways have been paved and the project is near the end. Please travel with care around any remaining workers on site. Please contact McMahan with any concerns or special needs within the project area.

