

WEEK **01**  
December 1, 2023

Project Updates by:  
Shane Kelliher / Project Mgr  
Office 920-751-4200  
[skelliher@mcmgrp.com](mailto:skelliher@mcmgrp.com)  
Ken Dreyer/ Onsite Rep

# Weekly Project Update

## Town of Lawrence 2023 Sanitary Sewer & Watermain Construction

**NOTE TO INTERESTED PARTIES:** Additional Project information at [www.mcmgrp.com](http://www.mcmgrp.com) under RESOURCES\ In Construction...select the **Town of Lawrence Sanitary Sewer & Watermain** project.

### Week of Nov. 27 - Dec. 1

Superior Sewer and Water started construction this week. Traffic control is placed throughout the project in anticipation of Little Rapids Road planned closure between French Road and Mid Valley Drive (under Interstate 41 overpass). Erosion control devices have also been placed. Excavation for the lift station at Shady Court and Little Rapids Road began on Monday and the base of the lift station was placed on Thursday.

### Future Schedule:

Two crews will be on site starting next week. One crew will be continuing with installing the lift station and transition to sanitary sewer. The second crew will start on water main at Shady Court and working along Little Rapids Road.



### NOTES TO PUBLIC

Starting the week of Dec. 11th, Little Rapids Road will be closed from French Road to Mid Valley Drive. The closure is anticipated to last approximately 4 to 5 weeks. (see detour route...full version on webpage)

