

Project Updates by: Shane Kelliher / Project Mgr Office 920-751-4200 <u>skelliher@mcmgrp.com</u>

## Ken Dreyer/ Onsite Rep

## Weekly Project Update

Town of Lawrence 2023 Sanitary Sewer & Watermain Construction

**NOTE TO INTERESTED PARTIES:** Additional Project information at <u>www.mcmgrp.com</u> under RESOURCES\ In Construction...select the **Town of Lawrence Sanitary Sewer & Watermain** project.

## Week of January 29 - February 2

Construction continued this week under the overpass on Little Rapids Road. The lead excavator has cleared the overpass, so progress should start picking up.

## **Future Schedule:**

Construction will remain on Little Rapids Road near the I-41 overpass. Next week's planned schedule is to work Monday through Friday. The sanitary sewer and water main continue to be installed simultaneously so the roadway can be reopened sooner. With limited working space under the overpass, construction progress will remain slow but will speed up once this area is cleared.



Little Rapids Road remains closed from French Road to Mid Valley Drive. The closure is tentatively anticipated to last through February 9th (see detour route). French Road is anticipated to be open to traffic at Little Rapids Road by the end of next week or the following week. Police have been present in the area issuing citations to those who dismiss the traffic control. *NOTE:* citations are double in a construction zone.

Don't get **"stuck"** listening to Siri or Alexa...follow the Detour and stay away from "Construction". This was a tough lesson learned by a semi driver this past week).

