

**NOTE TO INTERESTED PARTIES:** Additional Project information at [www.mcmgrp.com](http://www.mcmgrp.com) under RESOURCES\  
In Construction...select the **Town of Neenah - Larsen Road Reconstruction** project.

### Week of June 23 - 27

This week, MCC continued excavating marsh material under the existing roadway and new trail area East of the Rocket Way and Larsen Road intersection and replaced it with new suitable material to improve the base for the new road. MCC completed removal of the marsh material but during excavation of the existing roadway, unsuitable material below the road was still located which will be removed and replaced with new suitable material to improve the base for the new road.

The whole road width is being replaced during this phase of construction which may cause some delays for residents. Residents may have to take a different route compared to what they are used to but will still have access to their properties.

### Next Week (weather dependent):

MCC will continue removing unsuitable material under the existing roadway, cutting out the new North ditch-line working West to the East. The whole road will be shut down during this phase of construction, but residents will be able to get in and out of their properties. MCC may get to the Oakridge intersection either this week or during the week of July 7th-11th. When MCC is working in the Oakridge intersection, residents South of Oakridge will still be able to have access to their properties, but there may be some delays. This area will be controlled using flaggers to get traffic around the construction site safely.



### NOTES TO PUBLIC

- Larsen Road is closed to thru traffic from Clayton Avenue to CTH CB. This means that if you don't live between Clayton Avenue and CTH CB or are traveling to a destination located within these same limits, you will need to use an alternate route. Access from CTH CB to Oak Ridge Road will be maintained.
- There are no marked detour routes for this project.
- The Contractor has an up-to-date tentative schedule, posted on the project webpage under "Project Information". The contractor will be updating this schedule as-needed throughout construction.

### OTHER PROJECTS IN THE AREA...

- We Energies is continuing their work on Clayton Avenue on June 30<sup>th</sup>, which will cause Clayton Avenue to be reduced to one lane in certain areas. Flaggers will be utilized to help traffic flow during the day. The work being done by We Energies is not part of the Larsen Road Reconstruction Project.
- The Wisconsin DOT's roundabout project at the intersection of STH 76 and Larsen Road will be starting on June 30<sup>th</sup>. Larsen Road will be closed east of STH 76 while that project is on-going with no access to STH 76.