

Project Update

Town of Neenah - Larsen Rd (Clayton Ave - CTH CB) Road Reconstruction

NOTE TO INTERESTED PARTIES: Additional Project information at www.mcmgrp.com under RESOURCES\
In Construction...select the **Town of Neenah - Larsen Road Reconstruction** project.

Week of July 28 - Aug 1

This week, MCC completed the excavation of the roadway and placed new road base from Rocket Way to the Western Project limits. MCC also placed the lower layer of asphalt starting at a point 300' East of the Rocket Way and Larsen Road intersection and paved to the Eastern Project limits. AG Excavating continued with storm sewer placement West of Rocket Way. CR Fochs was on site installing conduit at the Rocket Way and Larsen Road intersection for the new signalized intersection. The whole road will be shut down during this phase of construction, but residents will be able to get in and out of their properties. There will be some crossings of the new storm sewer during this phase of construction which may cause some delays for residents. Residents may have to take a different route compared to what they are used to but will still have access to their property.

Next Week (weather dependent):

AG Excavating will continue the installation of storm sewer West of the Rocket Way intersection and continue working West towards the Project limits. MCC will come back to the site and place new road gravel on the section of Larsen Road starting at the Western Project limits and continue to 300' East of the Larsen Road and Rocket Way intersection. Jim Fischer Inc. is tentatively planning on coming in late this week to start grading the areas on Larsen Road for new curb and gutter. The whole road will be shut down during this phase of construction, but residents will be able to get in and out of their properties. Note to the property owners on Larsen Road from the Western Project limits to 300' East of Rocket Way intersection, with the placement of the new curb and gutter, cars will need to be moved prior to curb placement as the concrete curb and gutter needs time to cure so cars can drive over them.



NOTES TO PUBLIC

- Larsen Road is closed to thru traffic from Clayton Avenue to CTH CB. This means that if you don't live between Clayton Avenue and CTH CB or are traveling to a destination located within these same limits, you will need to use an alternate route. Access from CTH CB to Oak Ridge Road will be maintained.
- There are no marked detour routes for this project.
- The Contractor has an up-to-date tentative schedule, posted on the project webpage under "Project Information". The contractor will be updating this schedule as-needed throughout construction.

OTHER PROJECTS IN THE AREA...

- We Energies is continuing their work on Clayton Avenue, which will cause Clayton Avenue to be reduced to one lane in certain areas. Flaggers will be utilized to help traffic flow during the day. The work being done by We Energies is not part of the Larsen Road Reconstruction Project.
- The Wisconsin DOT is continuing work on STH 76 at Larsen Road constructing a new roundabout. Larsen Road will be closed east of STH 76 while that project is on-going with no access to STH 76.