

WEEK **02**

July 17, 2020

Project Updates by:

Jerry Lee / Onsite Rep  
[jlee@mcmgrp.com](mailto:jlee@mcmgrp.com)

Nick Vande Hey, P.E. / Project Manager  
Office 920-751-4200  
[nvandehey@mcmgrp.com](mailto:nvandehey@mcmgrp.com)

# Project Update

Town of Grand Chute  
Evergreen Drive  
(Town Lakes Avenue to Orion Lane)

## NOTE TO INTERESTED PARTIES:

Additional Project information at [www.mcmgrp.com](http://www.mcmgrp.com) under Resources\In Construction\Evergreen Drive or you can click on the bulldozer icon on the right side of the page and select the Evergreen Drive project. You can also get project Tweets by following <https://twitter.com/McMEvergreenDr>

## Week of July 13 - 17

Michels Corporation completed a stone base on the stretch of proposed Evergreen Drive west of Gillett Street from sta. 42+42 to the railroad tracks and east of Gillett Street up to the tributary of Mud Creek. The existing asphalt pavement on Evergreen Drive west of Gillett Street was removed to the cul-de-sac. The contractor also completed some clearing and grubbing of brush around the tributary and miscellaneous earthwork.

### NOTES TO PUBLIC

The middle and west driveway to the apartments will be closed. Residents should access the apartments from the east driveway until a time when access will be switched to the middle and west driveway. Michels will work to maintain access to the storage units.

## Looking Ahead:

## Schedule for Week of July 20 - 24

Michels will continue with earthwork of Evergreen Drive west of Gillett Street. Superior Sewer and Water will mobilize on site to begin the water main extension west of Gillett Street. Highway Landscapers is scheduled to begin work on the box culverts at the tributary of Mud Creek.

