

# Project Update

Town of Grand Chute  
Evergreen Drive  
(Town Lakes Avenue to Orion Lane)

## NOTE TO INTERESTED PARTIES:

Additional Project information at [www.mcmgrp.com](http://www.mcmgrp.com) under Resources\In Construction\Evergreen Drive or you can click on the bulldozer icon on the right side of the page and select the Evergreen Drive project. You can also get project Tweets by following <https://twitter.com/McMEvergreenDr>

## Week of August 24 - 28

Superior Sewer & Water is off-site for an unspecified length of time. The subcontractor will return to complete the remaining underground utilities for this year's phase of the project per Michels Corp. schedule. Highway Landscapers erected the reinforcement steel and poured the north and south headwall for the box culverts. Michels Corp. is back and stripped topsoil and installed ground water wells at the proposed Town Hall pond.

## Looking Ahead:

## Schedule for Week of August 31 - Sept 4

Michels will continue work at the proposed Town Hall pond and get into some road base excavation. A crane will arrive Tuesday to set the box culverts at the tributary of Mud Creek. The installation of the box culverts is expected to be completed Wednesday.

### NOTES TO PUBLIC

Residents should use caution when traveling through the Gillett Street & Evergreen Drive corridor as heavy construction traffic will be present Tuesday and Wednesday.

