

WEEK **12**
September 25, 2020

Project Updates by:

Jerry Lee / Onsite Rep
jlee@mcmgrp.com

Nick Vande Hey, P.E. / Project Manager
Office 920-751-4200
nvandehey@mcmgrp.com

Project Update

Town of Grand Chute
Evergreen Drive
(Town Lakes Avenue to Orion Lane)

NOTE TO INTERESTED PARTIES:

Additional Project information at www.mcmgrp.com under Resources\In Construction\Evergreen Drive or you can click on the bulldozer icon on the right side of the page and select the Evergreen Drive project. You can also get project Tweets by following <https://twitter.com/McMEvergreenDr>

Week of September 21 - 25

Michels Corporation continued work on the Town Hall Pond. The pond is excavated, and placement of the clay liner has commenced. The contractor also completed the final lift of 3" stone for the road base from the box culverts west to the railroad tracks and began placement of the top 1 1/4" stone layer.

Superior Sewer & Water is back on site to continue with storm sewer east of the box culverts.

Looking Ahead:

Schedule for Week of Sept. 28 - Oct. 2

Michels will complete placement of the 1 1/4" stone base layer from Gillett Street west to the railroad tracks. The contractor also plans to cut the new road in from the Town Hall pond east to the railroad tracks and place the 3" stone base. At the same time, Michels will continue work on the Town Hall pond and hopefully complete the clay liner by the week's end. Superior Sewer & Water will continue with storm sewer east of the box culverts and have the underground utilities completed by the week's end.



NOTES TO PUBLIC

Evergreen Drive is not open to traffic between Gillett Street and Orion Lane. Residents should refrain from moving the barricades and using the construction site as a through-street.