

WEEK **01**

July 10, 2020

Project Updates by:

Jerry Lee / Onsite Rep
jlee@mcmgrp.com

Nick Vande Hey, P.E. / Project Manager
Office 920-751-4200
nvandehey@mcmgrp.com

Project Update

Town of Grand Chute
Evergreen Drive
(Town Lakes Avenue to Orion Lane)

NOTE TO INTERESTED PARTIES:

Additional Project information at www.mcmgrp.com under Resources\In Construction\Evergreen Drive or you can click on the bulldozer icon on the right side of the page and select the Evergreen Drive project. You can also get project Tweets by following <https://twitter.com/McMEvergreenDr>

Week of July 6 - 10

Michels Corporation is working on the stretch of Evergreen Drive from the railroad tracks to Gillett Street. The contractor stripped topsoil north of the existing cul-de-sac down to a suitable soil base and placed a layer of aggregate. Thursday's rainfall hampered progress forcing Michels to leave the subgrade open to allow it time to dry.

Looking Ahead: Schedule for Week of July 13 - 17

Michels will complete the layer of aggregate over the open subgrade to the railroad tracks. The contractor will then focus on road excavation from the cul-de-sac to Gillett Street.

NOTES TO PUBLIC

The middle and west driveway to the apartments will be closed. Residents should access the apartments from the east driveway until a time when access will be switched to the middle and west driveway. Michels will work to maintain access to the storage units

