

WEEK **13**  
October 2, 2020

Project Updates by:

Jerry Lee / Onsite Rep  
[jlee@mcmgrp.com](mailto:jlee@mcmgrp.com)

Nick Vande Hey, P.E. / Project Manager  
Office 920-751-4200  
[nvandehey@mcmgrp.com](mailto:nvandehey@mcmgrp.com)

# Project Update

Town of Grand Chute  
Evergreen Drive  
(Town Lakes Avenue to Orion Lane)

## NOTE TO INTERESTED PARTIES:

Additional Project information at [www.mcmgrp.com](http://www.mcmgrp.com) under Resources\In Construction\Evergreen Drive or you can click on the bulldozer icon on the right side of the page and select the Evergreen Drive project. You can also get project Tweets by following <https://twitter.com/McMEvergreenDr>

## Week of Sept. 28 - Oct. 2

Michels Corporation continued earthwork on the Town Hall Pond whenever the weather was cooperative. The contractor continued to add 1 1/4" stone over the 3" road base west of Gillett Street and started the last of the road excavation at the Gillett Street intersection. Superior Sewer & Water installed storm sewer east of the box culverts.

## Looking Ahead:

## Schedule for Week of Oct. 5 - Oct. 9

Michels will continue earthwork at the Town Hall Pond and complete the road excavation at the Gillett Street intersection. The contractor will also begin road excavation west of the railroad tracks to sta. 19+0. Highway Landscapers will install the venting trench around the Town Hall Pond. Superior Sewer and Water will complete the remaining storm sewer east of the box culverts and at the Gillett Street intersection.



**NOTES TO PUBLIC**

Evergreen Drive is not open to traffic between Gillett Street and Orion Lane. Residents should refrain from moving the barricades and using the construction site as a through-street.